

AD-A160 689

Best Available Copy



SLANTING DESIGN: A Pilot Program

FINAL REPORT

October 1985

FOR: The Federal Emergency Management Agency
Washington, DC 20472

Contract No. EMW-C-0705


Work Unit No. 1622B

Approved for Public Release

Distribution Unlimited

DTIC FILE COPY

20030121024



85 10 23 078

SLANTING DESIGN: A Pilot Program

FINAL REPORT SUMMARY

October 1985

FOR: The Federal Emergency Management Agency

Washington, DC 20472

Contract No. EMW-C-0705

Work Unit No. 1622B

Approved for Public Release

Distribution Unlimited

by Alexander Shaw

American Institute of Architects Foundation

"This report has been reviewed in the Federal Emergency Management Agency and approved for publication. Approval does not signify that the contents necessarily reflect the views and policies of the Federal Emergency Management Agency."

REPRODUCTION QUALITY NOTICE

This document is the best quality available. The copy furnished to DTIC contained pages that may have the following quality problems:

- **Pages smaller or larger than normal.**
- **Pages with background color or light colored printing.**
- **Pages with small type or poor printing; and or**
- **Pages with continuous tone material or color photographs.**

Due to various output media available these conditions may or may not cause poor legibility in the microfiche or hardcopy output you receive.

☐ **If this block is checked, the copy furnished to DTIC contained pages with color printing, that when reproduced in Black and White, may change detail of the original copy.**

FINAL REPORT: SUMMARY

The Federal Emergency Management Agency (FEMA) under the mandate of the U.S. Congress created a pilot program to investigate the practical and cost implications of a national slanting shelter construction program. The availability of such shelters would make a critical workforce concept more viable. The intention was to incorporate shelter areas into buildings in such a manner that the affected spaces would continue to fully serve their intended functional purposes. An additional objective was to evaluate existing slanting design guidance materials, assessing their usefulness to the broad spectrum of practicing architects and engineers.

A case study method was deemed most useful for the project. The AIA Foundation (AIAF) surveyed local architectural firms and found Mariani and Associates to have two appropriate projects with building owners who were willing to entertain the possibility of shelter construction. Mariani was hired and the project begun. An office building and a hospital, both in the Washington, D.C. area were selected. Each building had a non drive-in basement with three floors of structure above. The process of design, construction documents, cost estimates, and construction were observed. Models of the hospital shelter were tested for structural integrity.

The office building was located in downtown Washington at 727 15th Street, N.W., just two blocks from the White House and the Treasury Building. The project involved the demolition of a single story movie theater and the restoration and incorporation of its historic facade into a new eleven-story office structure.

The original hospital project was located at 13th and V Streets, N.W. on a 2.4 acre full block site. Parts of an existing complex were to have been renovated and parts demolished to allow for new construction. The two projects represented a wide cross-section of the types of problems and impediments which might be encountered in a national scale construction program.

The design of the shelter in the office building was straightforward because the program and plan were simple. Major problems were of three types; structural, financial and approval related. The structural difficulty involved the fact that the added dimension required for the floor and ceiling of the shelter necessitated taking the shoring and footings below those of the two adjacent buildings. The additional costs associated with this were not directly related to the construction of the shelter and eventually led to the decision not to construct. The financial problems were related to the sluggish economic climate which existed. The speculative developers proceeded quite slowly hoping to acquire more favorable loan monies. The approval problems related to the fact that the project had to be submitted

to both the Fine Arts and Landmarks Commissions several times, with each submittal extending the design process.

Four alternative designs were considered for the hospital located at 13th and V Streets. A design was selected and detailed, construction documents were prepared and submitted to federal financing agencies only to lead to a complete change of site and total redesign of the project. On the new site the design proceeded simply, the shelter was located in an auditorium below the main entrance to the hospital. Detailed design, structural calculations, construction bids, and contractor selection were all completed. Problems and delays were caused by a change of ownership of the hospital, a labor strike, and a legal dispute related to an adjacent parking structure. Construction difficulties were minimal. The blast shelter added a new layer of complexity which necessitated additional planning and scheduling but no extraordinary constraints.

Construction cost estimates for the two projects ranged between \$37 and \$110 per square foot. No definitive explanation for this wide range can be offered.

The design guidance materials used in this project were found to provide accurate information but to be inadequate for use in the type of national construction program envisioned with the critical workforce concept. "Protective Construction", TR-20,

(Vol.4) and the other documents were judged to be more textbooks than design manuals; requiring reference to other documents to clarify definitions, terminology, and symbols. The ideal design manual should present straightforward examples, problems and many charts and tables to assist the busy, and probably inexperienced designer.

Two models (at one-fifth scale) of the hospital shelter were constructed and tested. One model was exposed to 15 psi overpressure, as designed. This model suffered no damage. The second model was exposed to 50 psi overpressure and suffered only minor damage in the form of hairline cracking.

Conclusions are threefold:

- o A national shelter construction program is thought to be feasible, but precise project scheduling would be extremely difficult.
- o Existing design guidance is thought to be inadequate. No national construction program should be contemplated prior to the preparation of simplified, straightforward design manuals.
- o No firm assessments of the costs of a national construction program can be made.

REPORT DOCUMENTATION PAGE		READ INSTRUCTIONS BEFORE COMPLETING FORM
1. REPORT NUMBER	2. GOVT ACCESSION NO.	RECIPIENT'S CATALOG NUMBER
	AD-A160 689	
4. TITLE (and Subtitle)		5. TYPE OF REPORT & PERIOD COVERED
SLANTING DESIGN: A PILOT PROGRAM		FINAL REPORT 10/81-11/85
		6. PERFORMING ORG. REPORT NUMBER
7. AUTHOR(s)		8. CONTRACT OR GRANT NUMBER(s)
ALEXANDER SHAW		EMW-C-0705
9. PERFORMING ORGANIZATION NAME AND ADDRESS		10. PROGRAM ELEMENT, PROJECT, TASK AREA & WORK UNIT NUMBERS
AMERICAN INSTITUTE OF ARCHITECTS FOUNDATION 1735 NEW YORK AVENUE NW WASHINGTON, DC 20006		1622B
11. CONTROLLING OFFICE NAME AND ADDRESS		12. REPORT DATE
FEDERAL EMERGENCY MANAGEMENT AGENCY OFFICE OF CIVIL PREPAREDNESS INDUSTRIAL EMERGENCY PREPAREDNESS DIVISION		OCTOBER 1985
		13. NUMBER OF PAGE
		SEVENTY
14. MONITORING AGENCY NAME & ADDRESS (if different from Controlling Office)		15. SECURITY CLASS. (of this report)
		UNCLASSIFIED
		15a. DECLASSIFICATION DOWNGRADING SCHEDULE
16. DISTRIBUTION STATEMENT (of this Report)		
APPROVED FOR PUBLIC RELEASE, DISTRIBUTION UNLIMITED		
17. DISTRIBUTION STATEMENT (of the abstract entered in Block 20, if different from Report)		
18. SUPPLEMENTARY NOTES		
19. KEY WORDS (Continue on reverse side if necessary and identify by block number)		
COST IMPLICATIONS, PRACTICALITY, CONSTRUCTION PROBLEMS, DESIGN GUIDANCE, MODEL TEST		
20. ABSTRACT (Continue on reverse side if necessary and identify by block number)		
<p>The AIA Foundation contracted with Mariana and Associates to design basement blast shelter areas in two buildings in Washington, DC. Alternate construction bids were received for both designs. FEMA decided to finance shelter construction at the National Rehabilitation Hospital (NRH) located at 106 Irving Street NW, and not to finance shelter construction at 727 15th Street NW. Incremental shelter construction cost estimates ranged between \$37 and \$110 per square foot above normal costs.</p> <p>(see reverse side)</p>		

SLANTING DESIGN: A Pilot Program

FINAL REPORT

October 1985

FOR: The Federal Emergency Management Agency

Washington, DC 20472

Contract No. EMW-C-0705

Work Unit No. 1822B

Approved for Public Release

Distribution Unlimited

by Alexander Shaw

American Institute of Architects Foundation

"This report has been reviewed in the Federal Emergency Management Agency and approved for publication. Approval does not signify that the contents necessarily reflect the views and policies of the Federal Emergency Management Agency."

FINAL REPORT: SLANTING SHELTER DESIGN

TABLE OF CONTENTS	PAGE
List of Figures	2
Abstract	4
Final Report:	5
Objectives	5
Methods	6
Discussion of Research	7
Architect Selection	7
Site Selection	8
Design Process	12
Office Building - 727 15th Street, NW	12
Hospital - 106 Irving Street, NW	18
Construction	39
Use of TR-20	52
Model Test	57
Conclusions & Recommendations	68
APPENDICES:	
A. Preliminary Structural Calculations - Hospital Shelter	70
B. Final Structural Calculations - Hospital Shelter	76

LIST OF FIGURES

PAGE

1. Architect's Sketch of Office Facade -- 727 15th Street	9
2. Preliminary Plan of Office Basement	11
3. Developer's Advertisement with Completed Facade -- 727 15th Street	16
4. Hospital Alternative #1 -- First Basement Plan	17
5. Hospital Alternative #2 -- Shelter Plan	19
6. Hospital Alternative #2 -- Sections & Elevation	20
7. Hospital Alternative #2 -- First Basement Plan	21
8. Hospital Alternative #2 -- Second Basement Plan	22
9. Hospital Alternative #3 -- First Floor Plan	23
10. Hospital Alternative #4 -- Shelter Plan	25
11. Hospital Alternative #4 -- Sections & Elevation	26
12. Hospital Alternative #4 -- First Basement Plan	27
13. Hospital Alternative #4 -- Second Basement Plan	28
14. Hospital Alternative #5 [FINAL] -- First Floor Plan	30
15. Preliminary Construction Bid -- Turner	31
16. Structural Details -- Sections	32
17. Structural Details -- Basement Plan	33
18. Structural Details -- First Floor Plan	34
19. Structural Details -- Beam Details	35
20. Structural Details -- Column Details	36
21. Final Construction Bid -- Turner	37
22. Final Construction Bid -- Hyman	38
23. Hospital Construction -- Site Preparation	40
24. Hospital Construction -- Site Preparation	41

25. Hospital Construction -- South Wall of Shelter	42
26. Hospital Construction -- Footing Preparation	43
27. Hospital Construction -- Adjacent Story	44
28. Hospital Construction -- Concrete Formwork	45
29. Hospital Construction -- Footing Poured	46
30. Hospital Construction -- Column Reinforcing Steel	47
31. Hospital Construction -- Beam Reinforcing Steel	48
32. Beam/Footing Connection Details	50
33. TR20 (Volume 4) Evaluation - Neubauer	54
34. TR20 (Volume 4) Evaluation - Cutts	55
35. Design Guidance Reference List	56
36. Blast Test of Model -- Front & Side of Shelter	53
37. Blast Test of Model -- Rear & Side of Shelter	59
38. Interior of Hospital Shelter	60
39. Hospital Shelter In Place Before Back Filling	61
40. Hospital Shelter at 15 psi Level -- After Back Filling	62
41. Hospital Shelter at 50 psi Level -- After Back Filling	63
42. View of Hospital Shelter at 50 psi Level	64
43. Post-Blast View of Hospital Shelter at 15 psi Level	65--
Showing No Cracks	
44. Post-Blast View of Hospital Shelter at 50 psi Level --	66
Showing Hairline Cracks on Roof	
45. Post-Blast View of Hospital Shelter at 50 psi Level --	67
Showing Hairline Cracks	

ABSTRACT

The AIA Foundation contracted with Mariani and Associates to design basement blast shelter areas in two buildings in Washington, D.C. Alternate construction bids were received for both designs. FEMA decided to finance shelter construction at the National Rehabilitation Hospital (NRH) located at 106 Irving Street, N.W. and not to finance shelter construction at 727 15th Street, N.W. Incremental shelter construction cost estimates ranged between \$37 and \$110 per square foot above normal costs.

Evaluations were performed for two questions: (1) the adequacy of design guidance provided to practicing architects and engineers by "Protective Construction", TR-20 (Vol. 4), and other existing references -- Found to be inadequate; and (2) the practical difficulties of incorporating shelter construction into otherwise typical building projects -- Found to be manageable, but difficult to schedule precisely.

The shelters were designed to sustain 15 psi (pounds per square inch) overpressure. Fifth scale models of the NRH shelter were tested at White Sands, N.M. in July, 1985, at overpressures of 15 psi and 50 psi. The model tested at 50 psi sustained only very minor damage; in the form of hairline cracks. The model tested at 15 psi sustained no apparent damage.

OBJECTIVES

The United States Congress mandated in the 1981 Defense Appropriations Act that the Federal Emergency Management Agency (FEMA) create a pilot program to investigate the practical and cost implications of a national shelter construction program. The pilot program was to consist of designing and constructing a minimum of two buildings with an enhanced ability to withstand nuclear explosions while sustaining minimized damage. The program was an approach to maximizing nuclear effects protection in risk areas in the United States and was to provide shelters which are strong enough to survive high overpressure (above 15 psi). The availability of such shelters would make a critical work force concept more viable. The major objective of the effort was to measure the additional costs and to assess the practical difficulties associated with the design and construction of buildings that incorporate current slanting design and blast resistance guidance. The intention was to incorporate shelter areas into buildings in such a manner that the affected spaces would continue to be fully functional still serving their original purposes.

An additional objective was to evaluate the efficacy and usefulness of existing slanting shelter design guidance for such a national shelter construction program as would be required to sustain the critical workforce concept.

METHODS

A case study method was deemed most useful.

1. The shelters were to be designed and constructed in buildings which did not have drive-in basements.
2. The AIA Foundation (AIAF) searched for and identified two commercial buildings (a hospital and an office) in the Washington, D.C. area for which basements were planned.
3. The AIAF contracted with Mariani and Associates who were the architects of both buildings.
4. Mariani obtained the approval of the building owners for the inclusion of the alternative shelter designs in the two projects.
5. Several alternative shelter locations were selected and presented to FEMA.
6. Final shelter locations were selected and designs created.
7. Engineering calculations and construction documents for the shelter areas were prepared.
8. Construction bids were requested for the shelters as alternates to the base bids for the building construction.
9. Yes/No construction decisions were made for both shelters.
10. Construction of the hospital shelter was begun and completed.
11. Waterways Experiment Station under a separate contract to FEMA constructed two fifth-scale models of the hospital shelter. One model was blast-tested at 15 psi overpressure; the other at 50 psi.

DISCUSSION OF RESEARCH:

Selection of Architects:

At the outset of the project, October 1981, the AIA Foundation performed a survey of architectural firms in the Washington, D.C. metropolitan area to find what types of projects they had underway. AIAF was looking for commercial buildings planned to have a minimum of three stories above grade. The buildings were to have basements which were not of the drive-in type. The building projects were required to be at a preliminary design stage so that incorporation of alternate slanting shelter design would not disrupt the schedule or increase costs to the building owner or developer.

The firm of Mariani and Associates, Inc., located at 1600 20th Street, N.W. was found to have two such projects at that time. The firm also had considerable shelter design expertise from previous work and was judged to be an appropriate subcontractor to work on the project. Mariani requested and received tentative approval from its clients to use the two buildings as the case studies in this project. An AIAF subcontract was subsequently written with Mariani.

Selection of Building Sites:

The two selected building projects were a speculative office building and an addition to a hospital. The office building was located in downtown Washington at 727 15th Street, N.W., just two blocks from the White House and the Treasury building. The project involved the demolition of a single story movie theater and the restoration and incorporation of its historic facade into a new eleven-story office building with basement level below (see Figure 1). The building was planned to have a reinforced concrete structure and contain a total of 50,500 square feet of office and ground floor commercial space. The basement area was to be 4,500 square feet and because no parking was planned, more than one underground level could have been designed as shelter area should that have proven desirable.

The hospital project, the National Rehabilitation Hospital, was located at 13th and V Streets, N.W. on a 2.4 acre full block site. Of the existing building complex, the structures on the northern portion of the site were to be renovated, while those on the southern portion were to be razed to make room for new construction. The renovated segment included basement-level receiving, supply, and laboratory areas and a 5,000 square foot medical records storage area which could have accommodated a shelter if that had been desired. The renovated floors above were to contain administrative, diagnostic and treatment facilities. Both the new and renovated parts of the building were to be column-supported concrete slab construction with exterior




FIGURE 1 -- Architect's Sketch of Office Facade -- 727 15th Street

masonry cavity walls. The total area proposed was 380,000 square feet of which 267,000 was to be new and 113,000 renovated.

Both of the above buildings had basement areas which would accomodate blast-resistant design as well as their intended conventional functions. In addition, the two projects represented a wide cross-section of the types of problems and impediments which might be encountered in a national scale shelter construction program trying to incorporate shelter design into otherwise typical building projects.




FIGURE 2 -- Preliminary Plan of Office Basement with Shelter

Design Process: Bank/Office Building (727 15th Street)

Design Alternatives. The design of the blast shelter was begun in October of 1982. Preliminary design of this blast shelter was quite straightforward. The overall basement plan was simple and there were only a few options to consider. The major consideration was the exact location of the blast resistant wall relative to the elevator and stair tower (see Figure 2). The owner's program for the basement changed several times. For example, one corner went from storage area to a health club/gym. This caused adjustments to the area of the blast shelter. Fortunately, the gym was given up and the space became storage again.

A problem which was a concern for both aesthetic and structural reasons had to do with the ceiling height dimension in the conference/board room. The floor to ceiling heights for the building were tight to begin with and adding several inches for shelter construction made the problem worse. The conference space was a large area which needed a higher ceiling height in order to avoid a cramped feeling. Dropping the floor level was not desirable because that put the foundations below those of the adjacent buildings. This lowered floor level would cause shoring, structural, and construction problems which would lead to additional costs beyond those directly related to the shelter.

Detailed Design/Construction Documents. By February of 1982 three months delay had been experienced in the design of this

project. These delays were caused because the architects had to go through the approval processes of the Fine Arts Commission and the Landmarks Commission.

Serious delays were experienced during the period ending in June of 1982. The architects were kept on hold while waiting for decisions from the owner. The project was speculative and the high interest rates and uncertainty in the financial markets provided a strong incentive for the owner to be deliberate in such decisions as the type of heating, ventilation and air-conditioning system to be installed.

Construction documents were begun in August of 1982, but again the owners were not rushing to complete the project. The construction documents were 90 percent complete at the end of February, 1983. The drawings were finished by the end of May.

Bid Documents. Construction bids were requested for the project in September of 1983. A construction management company directed the bid process, receiving piece bids from subcontractors for various segments of construction such as steel, concrete and glazings. When received, the bids for general construction were 50 percent over the developer's budget. This serious problem again stopped the entire process. Alternate bids for the blast shelter and other alternates were not completed at this point. The major problems were the cost of both the steel structure and the marble facade. The redesign of the facade involved resub-

mission to the Fine Arts Commission and additional time delays.

The owners of the development project decided at this juncture for financial reasons that work had to proceed rapidly. In November of 1983 during the redesign process it was determined that construction of the blast shelter would definitely require taking the overall building foundation below those of the adjacent buildings. It was also determined that without shelter construction this would not be necessary. Based on this information an alternate construction bid was produced for the shelter area. The construction estimate of \$175,000 calculated to be \$110 per square foot for the 1,590 square feet designated for the shelter.

At that point FEMA decided not to construct the blast shelter in the office building. The decision was based on the fact that 43 percent of the estimated construction costs were not directly associated with the blast shelter itself. Of the total costs \$75,000, or \$47 per square foot, was required for additional underpinning necessitated by the existence of the blast shelter but not its design. The added depth of both the ceiling and the floor of the shelter required that the building foundation be two feet lower than it would otherwise have been. This added expense was created because the increased dimension put the new foundation below those of the two adjacent structures.

Conclusions. This project (see Figure 3) demonstrated a wide variety of problems which can be encountered in the construction industry. One of the most amusing was that a preservation group called "Don't Tear It Down" opposed the demolition of the theater based on the claim that the open air above the building was an 'historic open space'. The mixture of factors involved clearly demonstrates that the inclusion of government sponsored shelter areas in a variety of building construction should be expected to take considerably more time than the ideal fast-track scenario might indicate. This particular building witnessed speculative development occurring during a period of economic recession and escalating construction costs. Time was devoted to obtaining reviews and approval from a variety of boards and agencies. In addition to the preservation group and the Fine Arts and Landmark Commissions already mentioned, the project had to be reviewed by the White House security police because of its proximity to 1600 Pennsylvania Avenue. The prime objective of this project, to observe the integration of shelter design into the exigencies of a specific ongoing architectural project, was well met by this building.

The Presidential Point Of View




727 15th Street, NW

Just steps from the White House, 727 15th Street is the epitome of Capital city prestige. This historic address has been fully updated—a distinguished blend of the past and present—with full floor office suites of 3600 sq. ft., dramatic balcony views, state-of-the-art security and office interiors finished to your exacting specifications.

A development of
First Washington
Development Group, Inc.

Leasing by
First Capital
Realty, Inc.
232-4220

FIGURE 3 -- Developer's Advertisement with Completed Facade -- 727 15th Street



FIRST BASEMENT LEVEL FLOOR PLAN

FIGURE 4 -- Hospital Alternative #1 -- First Basement Plan

Design Process: National Rehabilitation Hospital


Design Alternatives. The original design concept involved placing the blast shelter in the medical records area of the existing hospital facility (see Figures 4). Questions arose when AIAF discovered that this section of the hospital was to be partially exposed above grade. Discussion with FEMA led to the determination that renovation type construction was not desired.

A major design objective within the project was to incorporate the blast shelter into an area of the building where the space would still be fully functional on its own right. It was intended that the design not entail any significant structural or construction alterations. The incremental construction costs were to be restricted as much as possible to those for additional material and not for altered design.

The reason stated above led to the rejection of a second alternative location for the blast shelter. That design alternative was the placement of the shelter beneath the lowest parking level in the new construction area (see Figures 5-8). This proposed space was not to be included on the non-shelter construction documents which meant that the incremental costs would have included the entire construction costs as well as additional expenses for excavation and shoring.


Another location was considered and rejected (see Figure 9). The theater on the existing first floor (north side) had a large

FIGURE 5 -- Hospital Alternative #2 -- Shelter Plan




NRH SHELTER PLAN 3RD BASEMENT 1/8"=1'-0"

FIGURE 6 -- Hospital Alternative #2 -- Sections & Elevation




TRANSVERSE SECTION



LONGITUDINAL SECTION

SHELTER LOCATION




NORTH ELEVATION

NRH SHELTER

1/12/81

FIGURE 7 -- Hospital Alternative #2 -- First Basement Plan




FIRST BASEMENT LEVEL FLOOR PLAN C-

NRH SHELTER

1/12/61

FIGURE 3 -- Hospital Alternative #2 -- Second Basement Plan



NRH SHELTER

1/12/





FIGURE 9 -- Hospital Alternative #3 -- First Floor Plan

un-utilized basement which was to be renovated. This alternative did not work for several of the reasons enumerated previously. It would have involved renovation, and significant structural modifications would have been required.

The last concept was placement of the blast shelter on the grade of the lowest parking level (see Figure 10-13). One potential problem with that location was that it fell immediately below the garage ramps. This location was selected and detailed design commenced in March of 1982.

Detailed Design/Construction Documents. In June of 1982 changes to the facade design of the hospital required redesign of the structural column grid. This problem caused delays for the entire project as well as the shelter design.

By August 1982 substantial progress has been made on production of the construction documents. The hospital project was eligible for federal loan monies from the U.S. Department of Housing and Urban Development. Mariani and Associates and their engineering consultants were required to prepare and submit not-to-exceed cost estimates to the HUD program. HUD also required structural and other revisions. Final blast shelter design and analysis had been scheduled for completion by late September in coincidence with the request for construction bids. After submittal of two sets of construction documents to the HUD funding agencies, the decision was made to completely change the building site.



SECOND BASEMENT LEVEL PLAN 1/16" = 1'-0" 1/18/82

NRH SHELTER

FIGURE 10 -- Hospital Alternative #4 -- Shelter Plan




EAST ELEVATIONWEST ELEVATIONSOUTH ELEVATION

FIGURE 11 -- Hospital Alternative #4 -- Sections & Elevation





FIGURE 12 -- Hospital Alternative #4 -- First Basement Plan



SECOND BASEMENT LEVEL FLOOR PLAN 0—

FIGURE 13 -- Hospital Alternative #4 -- Second Basement Plan


The new location was on the Washington Hospital Center site adjacent to Children's Hospital at 106 Irving Street, N.W. This decision necessitated a complete redesign of the hospital and took this shelter design back to the initial stage of selecting alternative locations.

By November of 1982 the shelter location was selected (see Figure 14), alternative designs were considered, and structural design calculations (see Figures 16-20) were completed. These preliminary calculations, by Don Neubauer, PE, are included as Appendix A of this report. A preliminary construction bid from Turner Construction Company was received at this time (see Figure 15).

During August of 1983 detailed design and construction documents were completed.

Bid Documents. Construction bids were received from two companies; Turner Construction (see Figure 21) and George Hyman Construction (see Figure 22). Turner's bid for the blast shelter alternate was \$140,000 while Hyman's was \$87,000. Dividing by the 2,300 square feet of shelter area these bids translate to \$60.87 per square foot for Turner and \$37.83 for Hyman. No satisfactory explanation is available for the large discrepancy in construction bids. Unfortunately, FEMA did not have influence on the ultimate selection of the construction company. FEMA's

FIGURE 14 -- Hospital Alternative #5 (FINAL) -- First Floor Plan



Turner Construction Company
1401 Pennsylvania Avenue, N.W.
Washington, D.C. 20004
Telephone (202) 393 5100

inner

November 12, 1982

Mr. T.F. Mariani
Mariani & Associates
1600 20th St., NW
Washington, D.C. 20009

Subject: NRH Blast Resistant Shelter Study.

Dear Mr. Mariani:

We have completed our cost study for the addition of a Blast Resistant Shelter at the ground floor auditorium of the National Rehabilitation Hospital. We value the additional work at \$ 120,000 making the new Parameter Estimate total \$ 19,095,000. (See attached summary sheet).


The study was based on Untitled Drawings prepared by your office dated 11/9/82. The unusually large size beams, walls, columns, and slab coupled with dense reinforcing steel accounted for the relatively high unit cost for the 2,200 sq. ft. shelter.

If you have further question please do not hesitate to call me.

Very truly yours,

Thomas J. Paci

Thomas J. Paci
Chief Estimator



PARAMETER ESTIMATE
National Rehabilitation Hospital
at the Childrens' Hospital Campus

Excavation & Foundations	\$ 899,000
Structural Frame	3,995,000
Roofing & Waterproofing	459,000
Exterior Wall	1,498,000
Interior Finishes	2,481,000
Special Requirements	381,000
Vertical Transportation	410,000
Plumbing	1,107,000
Fire Protection	402,000
HVAC	2,179,000
Electrical	2,047,000
Site Work	544,000
DIRECT COST	16,402,000
General Conditions @ 8%	1,312,000
SUB TOTAL	17,714,000
Contingency @ .6	531,000
SUB TOTAL	18,245,000
FEE @ 4%	730,000
TOTAL	18,975,000
BLAST RESISTANT SHELTER	\$ 115,000
ASSOCIATED FEE @ 4%	5,000
	<u>120,000</u>
	\$ 19,095,000

FIGURE 15 -- Preliminary Construction Bid -- Turner





FIGURE 16 -- Structural Details -- Sections




FIGURE 17 -- Structural Details -- Basement Plan




FIGURE 18 -- Structural Details -- First Floor Plan




FIGURE 19 -- Structural Details -- Beam Details




FIGURE 20 -- Structural Details -- Column Details

Turner Construction Company
 1501 Pennsylvania Avenue N.W.
 Washington, D. C. 20004
 Telephone 202/393-6100

Turner

August 26, 1983

Mr. Thomas Sachs
 Mariani & Associates
 1600 20th Street, N. W.
 Washington, D. C. 20009

Subject: Blast Resistant Shelter Alternate
 National Rehabilitation Hospital

Dear Mr. Sachs:

Please be advised that our price to add the Blast Resistant Shelter is One Hundred Forty Thousand Dollars and No Cents (\$140,000.00) and is presented as an Alternate to our National Rehabilitation Hospital GMP Document of June 14, 1983.

The above price is complete and includes General Conditions, Contingency Bonds and Fee.

This price is based on Drawings A-41 and S-13 Dated August 19, 1983 prepared by your office. No additional specifications for this work was provided. The drawings are taken to be complete and the price includes no provisions for scope development. We have assumed that this work will be performed consistent with the scheduling requirements of the Project's structural frame. Furthermore, the acceptance of this Alternate will require the addition of one week to the construction schedule.

If you have any questions, please do not hesitate to contact me.

Very truly yours,

TURNER CONSTRUCTION COMPANY



Thomas J. Paci
 Chief Estimator

RVS:DW

FIGURE 21 -- Final Construction Bid -- Turner

THE GEORGE HYMAN CONSTRUCTION CO.

4930 DEL RAY AVENUE
BETHESDA MARYLAND 20814

PHONE (301) 994-8100

August 30, 1983

Mr. Theodore F. Mariani, FAIA
President
Mariani & Associates
1600 20th Street, N.W.
Washington, D.C. 20009

Re: National Rehabilitation Hospital
Washington, D.C.

Dear Mr. Mariani:

In accordance with your Mr. Tom Sach's August 19th letter and our conversations with him we offer the following quotations for Alternates #1, #2 and #3 on the above referenced project.

Alternate No. 1 Substitution of Roofing Membrane Material

Alternate No. 2 Addition of Two Elevators


Alternate No. 3 Modify the Structure Surrounding the Auditorium, Audio-Visual/Project Room, and Storage Room to Function as a Blast Resistant Shelter

Add \$ 87,000.00

No adjustments will be required to our construction schedule if these alternates are included with the base contract award.

Yours truly,

THE GEORGE HYMAN CONSTRUCTION CO.


A. J. Clark
President

AJC:mr

A subsidiary of CEI Construction, Inc.

FIGURE 22 -- Final Construction Bid -- Hyman

option was a yes/no decision on construction of the shelter alternate after the National Rehabilitation Hospital had made its decision. The choice turned out to be Turner Construction, the higher shelter bid.

During January of 1984 several other problems occurred. All were unrelated to the blast shelter. There was a change of ownership of the hospital but Turner Construction remained the building construction contractor. There was also a prolonged legal squabble over an adjacent parking structure. Even after the legal disputes were resolved, the construction of the hospital could not be started until a labor strike was settled and construction of the parking garage was completed. The reason for this was that the future hospital site was needed for on-grade parking for the Washington Hospital Center until the parking garage was opened.

Construction. Construction of the hospital was finally begun about mid-May of 1984. AIAF monitored the progress of construction on a weekly basis. A series of photographs (see Figures 23-31) taken on those visits follow.







FIGURE 13 -- Hospital Construction -- Site Preparation



FIGURE 24 -- Hospital Construction -- Site Preparation



A: Interior



B: Exterior

FIGURE 25 -- Hospital Construction -- South Wall of Shelter





FIGURE 26 -- Hospital Construction -- Footing Preparation




FIGURE 27 -- Hospital Construction -- Adjacent Story





FIGURE 23 -- Hospital Construction -- Concrete Formwork




FIGURE 29 -- Hospital Construction -- Footing Poured





FIGURE 30 -- Hospital Construction -- Column Reinforcing Steel





FIGURE 31 -- Hospital Construction -- Beam Reinforcing Steel

A two-installment construction contract for \$140,000 was written with the National Rehabilitation Hospital, Inc. The first payment for 95 percent was payable at the completion of all concrete work, and the remaining 5 percent at completion of all work on the blast shelter.

Two construction related problems occurred but both were easily resolved. The first problem involved the fact that the shop drawings for the reinforcing steel were completed after the major steel order had been placed. Rather than risk a possible construction delay awaiting the specialized reinforcing steel, the decision was made to redesign the shop drawings to use commonly available steel. A second problem occurred when a concrete footing was poured from non-shelter construction documents which left the footing one foot higher than it should have been. The resolution was a redesign of the detail to accept a beam above the new footing (see Figure 32). No other significant problems were encountered during the construction. There was difficulty with ground water in an area proximal to the shelter footings, but this was not attributable to the shelter design.

AIAF performed a walk thru inspection of the shelter on September 25, 1984, with representatives of Marian! and Associates and Turner Construction. Construction of the blast shelter was virtually complete at that time. Major observations on the construction process were the following:




FIGURE 32 -- Beam/Footing Connection Details

o Construction difficulties exist with wall penetrations and beam corners which do not fit flush with other building elements.

o The scheduling of concrete pours requires careful planning and special attention.

o Careful planning and additional time is required for building up reinforcing steel during shelter construction.

o Blast shelter construction did not constitute an extraordinary problem. It was rather one more layer of complexity to be coordinated into the overall process.

Use of TR-20 - Volume 4 and Other Design Guidance:

One of the objectives of the project was to evaluate the usefulness of existing slanting design guidance materials. A national program of blast shelter construction which would be necessary to sustain the critical workforce concept would require design guidance materials which were understandable and immediately usable by architects and engineers without prior shelter design experience. Architects, most of whom would not have shelter design expertise, would certainly be involved in the process of incorporating blast shelters into otherwise typical buildings in a large-scale construction program.

In recent years the practice of architecture has increasingly become a problem of leading a team of experts. The architect's task is to communicate effectively with each specialist and ensure that each separate agenda is incorporated into the overall program for the building and addressed adequately as the design proceeds. The ideal design manual would provide the architect with a conceptual overview of what slanting design is all about. Such a document should contain visual presentation of architectural concepts. It is difficult to overstate the importance of visual, graphic thinking for architects.

The findings of the architects and engineers working on this project are that Volume 4, TR 20, "Protective Construction", and the other documents used are inadequate and provide insufficient guidance. The personnel at Cutts Engineers had no prior shelter

design experience and became quite frustrated, even angry, at some of the difficulties they experienced. Don Neubauer, on the other hand, did have prior shelter experience. On the positive side, Mr. Neubauer commented that Vol.4 TR 20 is superior to other design guidance materials (military documents) he has used, especially when designing something out of the ordinary. Comments from both structural engineers follow at the end of this section (see Figures 33-34).

The existing reference documents (see Figure 35) were judged to be more textbooks than design manuals and had other problems as well. Definitions and terminology were inconsistent. Several references were needed to clarify symbology. The layout of Vol.4, TR 20 is quite cumbersome, and requires considerable searching and flipping back and forth. All of these problems increase time of use and consequently design costs.

The ideal design manual would be a single, self-contained reference source. It should present straightforward examples, problems and many charts and tables to assist the busy, inexperienced designer.

James
Mortimer
Curtis

March 2, 1945
2003
R228.17

REPORT ON INSTABILITY
OF
PROTECTIVE CONSTRUCTION MANUAL
(IR-20 Vol. 4)

In an attempt to use the Protective Construction Manual (IR-20) as a primary and only source to design a blast resistant shelter, it was found that the manual by itself is inadequate.

The following are major points in design which, in our point of view, were lacking in the manual and require more attention and elaboration:

1. Loading Terms:

The loading definitions were found to be very confusing. The manual should elaborate more on definitions of loading and loading on the structure to provide a simplified means of understanding of loading for the designer.

2. Safety Factor:

The application of load factor in respect to ultimate strength design is not clearly explained. It should be noted that load factor in respect to ultimate strength design equal to 1.0.

3. Modes of failure:

Since the design is controlled by three modes of failure (shear, diagonal tension and flexure), the manual should elaborate on approach to design through the three modes of failure. The manual should familiarize the designer with behavior of the structure in the three different modes. Also, the importance of choosing the appropriate ductility ratio for each mode of failure.

4. Ductility:

Since ductility is of great importance in blast resistant design, the manual should elaborate more on the subject of ductility. It should familiarize the designer with the importance of assuming the required ratio of ductility for each mode of failure and explain why. Also, it should be noted that the formula $\mu = \frac{\Delta}{\Delta_1}$ is only a definition and it is

1. Typical details:

2. Typical details:

The manual should provide complete practical examples for dynamic analysis and explain what results to look for in dynamic analysis. Since this portion of design is the most complicated and time consuming, the manual should concentrate on use of charts and tables through sample problems.

6. Slab on grade:

Since design of slab on grade requires careful attention, the manual should explain the procedure and assumptions which should be used in design of slab on grade (floating slab or fixed).

7. Rebound resistance:

The calculation of rebound steel requires more elaboration.

8. Preliminary & final design:

In final design calculation, it should be noted that converse-gance of only ductility ratios for flexure mode is required and ductility ratios used in shear and diagonal tension are to provide only a means of checking resistance for those modes of failure.

9. Typical details:

Typical details & spacing of web reinforcing should provide guidance for size and spacing of ties beyond the distance of 4d from support. It should also be noted that since the slab is allowed to have large deflections, the presence of web reinforcing also provides a means of securing top and bottom reinforcing in place during deflection and rebound.

10. Charts:

Since charts and design aids in blast resistant design can save the designer a considerable amount of time, the manual should include all the charts and design aids available for blast resistant design.

General:

In general the manual is an informative text book in the field of blast resistant design. However, it is inadequate and impractical to be used as a design manual by an average structural engineer, especially for one with no back ground in dynamic analysis and design.

REFERENCE DOCUMENTS

TR-20 (VOLUME 4) PROTECTIVE CONSTRUCTION. Defense Civil Preparedness Agency. May 1977.

DESIGN OF STRUCTURES TO RESIST NUCLEAR WEAPONS EFFECTS. The Committee on Structural Dynamics of the Engineering Mechanics Division. Engineering Practice Manual No.42, 1962.

THE EFFECTS OF NUCLEAR WEAPONS. S. Glasstone & P. Dolan (eds.). Prepared by U.S. Department of Defense and U.S. Department of Energy. Washington, DC: U.S. Government Printing Office, 1977.

MAXIMIZING PROTECTION IN NEW EOS'S FROM NUCLEAR BLAST AND RELATED EFFECTS: GUIDANCE PROVIDED BY LECTURE & CONSULTATION. NTIS Accession Number AD/A 039 499, September 1976.

PRINCIPLES AND PRACTICES FOR DESIGN OF HARDENED STRUCTURES. N.M. Newmark & J.D. Halliwanger, Department of Civil Engineering. Technical Document Report Number AFSWC-TDR-62-138, December 1962.

REINFORCED CONCRETE DESIGN. Wang & Salmon. New York: International Textbook Company, 1973.

SLANTING IN NEW BASEMENTS FOR COMBINED NUCLEAR WEAPONS EFFECTS: A CONSOLIDATED PRINTING OF FOUR TECHNICAL REPORTS. NTIS Accession Number AD/A 023 237, October 1975.

=====

FIGURE 35 -- Existing Reference Documents

Model Test:

Two models (at one-fifth scale) of the blast shelter at the National Rehabilitation Hospital were constructed. These models were built by Waterways Experiment Station under a separate contract to the Federal Emergency Management Agency. These two models were exposed to a simulated nuclear explosion at White Sands, New Mexico, in July of 1985. The following photographs were taken in New Mexico at the blast test (see Figures 36-45). One model was placed at a location so that it was exposed to the 15 psi overpressure for which the actual shelter was designed. The other model was placed at a location so that it was exposed to 50 psi overpressure. No above-grade structure was included on either model which further increased the vulnerability to structural damage, because this was taken into account in the actual design calculations.

The model exposed to 15 psi overpressure suffered no apparent structural damage (see Figure 43). The model exposed to 50 psi overpressure suffered only minor damage in the form of hairline cracks. The cracks may be seen on the photographs (see Figures 44-45). The cracks were traced with a marker to highlight their location, but the result is that the damage appears more serious than actual. The apparent conclusion is that the design guidance provided by "Protective Construction", TR 20, (Vol.4) leads to partial overdesign for shelter structures intended to withstand 15 psi overpressure.




FIGURE 36 -- Blast Test of Model -- Front & Side of Shelter



FIGURE 37 -- Blast Test of Model -- Rear & Side of Shelter



Figure 33 -- Interior of Hospital Shelter








FIGURE 41 -- Hospital Shelter at 50 ps. Level -- After Back Filling




FIGURE 4.2 -- View of Hospital Shelter at 50 psi Level



FIGURE 43 -- Post-Blast View of Hospital Shelter at 15 psi Level -- Showing No Cracks




FIGURE 44 -- Post-Blast View of Hospital Shelter at 50 psi Level -- Showing Hairline Cracks on Roof



FIGURE 45 -- Post-Blast View of Hospital Shelter at 50 psi Level -- Showing Hairline Cracks

CONCLUSIONS

Conclusions can be drawn in regard to two major issues which were investigated.

- o Feasibility of incorporating blast resistant shelters into otherwise typical building projects.
- o Adequacy of currently existing shelter design guidance materials.

No conclusion as to the cost implications of a large-scale blast shelter construction program can be drawn from this effort.

Blast shelter construction as an add-on proposition to structures being built for totally different purposes is a viable concept. It is a manageable task which can be accomplished rather simply given adequate financing and proper planning and forethought. Given the significant number of variables over which FEMA has no control, however, it would be extremely difficult to predict precisely when the construction of any particular shelter might be completed. There was a significant increase in anti-nuclear sentiment during the course of this project which might also tend to make the task more difficult.

Existing design guidance is considered inadequate for use in a large scale shelter construction program. The materials used for this project assumed prior knowledge, provided more education than assistance, and were difficult and taxing to use. The information and recommendations which the documents provided were proven to be accurate, though apparently based on highly

conservative assumptions.

RECOMMENDATIONS

Any large-scale shelter construction program should be formulated in recognition of the exigencies of the construction industry, financial markets, and the whims of public opinion relative to nuclear issues.

No such national program should be contemplated prior to the preparation of simplified, straightforward design manuals for architects and engineers as well as generalized educational materials for building owners and others involved in the construction process.

APPENDIX A:
PRELIMINARY STRUCTURAL CALCULATIONS -- HOSPITAL SHELTER

TRF 30' WIDE BEAMS WITH 10' SPACINGS

15 PSI OVERPRESSURE LOAD ONLY

15 PSI = 15 x 144 = 2160 PSF.

BEAM LOADING = 2160 x 10' = 21600 #/ft.

$M = \frac{1}{8} \times 21600 \times 30.0^2 = 2430'k$

$d = \sqrt{\frac{2430}{0.579 \times 2}} = 45.8"$

$A_s = 2430 / 4.02 \times 46 = 13.14 in^2$

$\rho = 13.14 / 26646 = 0.0119$

TRY BEAM 24" x 46" (CHECKS TO 30 x 48)

$K_u = 0.91 \times 0.0119 \times 26 \times 46^2 \times 52000 \text{ psi} = 2383'k \text{ vs } 2430$

$\rho \text{ for } 10' \text{ } A_s = 12 \times 1.27 = 15.24 in^2$

$q_u \left(\frac{a}{b} \right) = 8 \left[0.0119 (1 - 6.13 \times 0.0119) + 0.0025 (1 - 6.13 \times 0.0025) \right] 72000 \left(\frac{44}{360} \right)^2 = 116.1 \text{ psi}$

$q_u = 116.1 \times \frac{24}{120} = 23.2 \text{ psi} > 15 \text{ psi}$

CRACKING TENSION

$f_t = \left(\frac{1}{2 + \frac{0.0025}{0.0119}} \right) \times (1000 + 2 \times 0.0025 \times 42000) \sqrt{0.0119 \times 3750} \times \left(\frac{44}{360} \right)^2 \times \frac{24}{120} = 10.9 \text{ ksi} < 15 \text{ ksi}$

INCREASE WEB STEEL $4\#4 @ 9" = 4 \times 0.20 \times \frac{12}{9} = 1.07 in^2 \quad \rho = \frac{1.07}{2646} = 0.0040$

$f_t = \left(\frac{1}{2 + \frac{0.0025}{0.0040}} \right) \times (1000 + 2 \times 0.0040 \times 42000) \sqrt{0.0119 \times 3750} \times \left(\frac{44}{360} \right)^2 \times \frac{24}{120} = 12.7 \text{ ksi} < 15 \text{ ksi}$

WIDE BEAM TO 30" $4\#4 @ 6" \quad \rho_r = \frac{0.80}{30 \times 6} = 0.0044 \quad \rho = \frac{15.24}{30 \times 46} = 0.0115$

$f_t = \left(\frac{1}{2 + \frac{0.0025}{0.0115}} \right) \times (1000 + 2 \times 0.0044 \times 42000) \sqrt{0.0115 \times 3750} \times \left(\frac{44}{360} \right)^2 \times \frac{30}{120} = 15.1 \text{ psi} \approx 15.0 \text{ psi O.K.}$

INCREASE STEEL YIELD STRENGTH

$f_t = \left(\frac{1}{2 + \frac{0.0025}{0.0115}} \right) \times (1000 + 2 \times 0.0044 \times 7200) \sqrt{0.0115 \times 3750} \times \left(\frac{44}{360} \right)^2 \times \frac{30}{120} = 18.1 \text{ psi}$

$\checkmark = \frac{30 \times 21600}{2} = 324'k \quad v = \frac{324000}{30 \times 46} = 245 \text{ psi} \quad 259 \text{ psi}$

PURE SHEAR $d/L = 46/360 = 0.122 < 0.20$

$q_v \left(\frac{a}{b} \right) = 0.44 \times 3000 \left(\frac{0.122}{1 - 0.122} \right) = 183.8 \quad q_v = 183.8 \times \frac{30}{120} = 45.9 \text{ psi} > 15.0 \text{ O.K.}$

NRH-BUILT SHELTER

REINFORCED CONCRETE

NOV 15.82 ①

7/16" FLAT 10'-0"

$$M = \frac{1}{10} \times 2160 \times 10.0^2 = 21600' \text{K}/\text{FT.} \quad A_s = 21.6 / 4.02 \times 1.2 \times 6.5 = 0.69 \text{ in}^2/\text{FT}$$

$$p = 0.69 / 12 \times 6.5 = 0.0088 > 0.005$$

FLUXURAL YIELD RESISTANCE

FOR COMPRESSIVE STEEL USE $0.0088 / 2 = 0.0044$

INTERIOR SPAN

$$f_y \left(\frac{A}{b} \right) = 6 \left(1 - 6.13 \times 0.0088 \right) (0.0088 + 0.0044) 72000 \left(\frac{6.5}{120} \right)^2 = 28.1 \text{ psi} > 15.0 \text{ (A/B=1)}$$

END SPAN

$$f_y \left(\frac{A}{b} \right) = 8 \left(1 - 6.13 \times 0.0088 \right) (0.0088 + 0.0044) 72000 \left(\frac{6.5}{120} \right)^2 = 20.9 \text{ psi}$$

DESIGNER

$$d/L = 6.5/120 = 0.05 < 0.20 \quad 7/16" \text{ FLAT}$$

$$f_y \left(\frac{A}{b} \right) = 0.44 \times 3000 \left(0.0542 / 1 - 0.0542 \right) = 75.6 \text{ psi} < 15.0 \quad \text{O.K.}$$

DIAGONAL TENSION

$$f_t = \left(\frac{1}{2 + \frac{0.0025}{0.0088}} \right) \left(1000 + 2 \times 0.0088 \times 42000 \right) \sqrt{0.0088 \times 3000} \times \left(\frac{6.5}{120} \right)^2 \times \frac{12}{12} = 8.2 \text{ psi} < 15.0 \text{ N.A.}$$

$$\#3 @ 3" \quad A_s = 0.10 \quad p = \frac{0.10}{12 \times 3.0} = 0.0028$$

$$A_s = \frac{2 \times 0.10}{12 \times 3} = 0.0056$$

$$f_t = \left(\frac{1}{2 + \frac{0.0025}{0.0056}} \right) \left(1000 + 2 \times 0.0056 \times 42000 \right) \sqrt{0.0056 \times 3000} \times \left(\frac{6.5}{120} \right)^2 = 9.7 \text{ psi} < 15.0$$

TRY 9" FLAT d = 7 1/4"

$$p = 0.63 / 12 \times 7.5 = 0.0070$$

$$f_t = \left(\frac{1}{2 + \frac{0.0025}{0.0070}} \right) \left(1000 + 2 \times 0.0070 \times 42000 \right) \sqrt{0.0070 \times 3000} \times \left(\frac{7.5}{120} \right)^2 = 11.2 \text{ psi}$$

TRY HIGHER STEEL STRENGTH

$$f_t = \left(\frac{1}{2 + \frac{0.0025}{0.0070}} \right) \left(1000 + 2 \times 0.0070 \times 42000 \right) \sqrt{0.0070 \times 3000} \times \left(\frac{7.5}{120} \right)^2 \times \frac{12}{12} = 13.7 \text{ psi} < 15.0$$

TRY 4000 PSI CONCRETE

$$f_t = \left(\frac{1}{2 + \frac{0.0025}{0.0070}} \right) \left(1000 + 2 \times 0.0070 \times 42000 \right) \sqrt{0.0070 \times 4000} \times \left(\frac{7.5}{120} \right)^2 \times \frac{12}{12} = 15.8 \text{ psi} > 15.0 \quad \text{O.K.}$$

NEW - BRIST CHALTER

NEUBAUER, 4044, CONG. BLDG. 44


COLUMN

$$\text{DYNAMIC LOAD} = 10' \times 12' \times 12' \times 15 \text{ PSI} = 21,600 \text{ lb} \times \frac{30'}{2} = 324,000 \text{ lb/BAY REACTION}$$

$$2 \times 324 \text{ lb} = 648 \text{ lb} \times 2 (\text{LOADING FACTOR}) = 1296 \text{ lb}$$

$$\text{TRY COLUMN } 30" (\text{TO MATCH BEAM WIDTH}) \times 18" \quad 4\% \text{ REBAR} = 0.04 \times 30 \times 18 = 21.6 \text{ in}^2$$

$$18 \times 10 = 18 \times 1.77 = 22.86 \text{ in}^2 \quad p = 22.86 / 30 \times 18 = 0.0423$$



$$0.85 \times 4000 \times 1.25 \times 30 \times 18 + 22.86 \times 72000 = 3941 \text{ lb}$$

$$0.733 \times 30 \times 5000 \times 16.6^2 + 11.43 \times 72000 \times 13 = 1892 \text{ lb}$$

$$\frac{P}{3941} + \frac{2.1 \times 1.5 \times P}{1892} = 1 \quad P + 0.312 P = 3941 \quad P = 3941 / 1.312 = 3003 \text{ lb}$$


$$P' = 3003 \times 0.70 = 2102 \text{ lb} > 1296 \text{ lb}$$

HOWEVER, IT IS RECOMMENDED THAT SPIRAL TIED COLUMNS BE USED FOR ELEC DESIGN

TRY 18" ϕ COL / 8" ϕ 10's

FROM CRSI @ 0.1 $P_u = 713 \text{ lb} \times 1.2 (\text{DYNAMIC STRESSES}) = 892 \text{ lb}$ CLOSE ENOUGH

GIRDER SPAN 20.0'



$$-M = 0.150 \times 324 \times 20 = 972 \text{ lb-ft} \quad +M = 0.175 \times 324 \times 20 = 1134 \text{ lb-ft}$$

$$d = \sqrt{\frac{1134}{1.57 \times 1.13}} = 36.1 \text{ USE } 30" (18" \times 34" \text{ BM})$$

$$A_s = 1134 / 4.02 \times 1.2 \times 80 = 2.94 \text{ in}^2 \quad \text{MIN } A_s = 0.005 \times 18 \times 80 = 7.2 \text{ in}^2$$

$$6 \times 10 = 7.62 \text{ in}^2 \quad p = 7.62 / 18 \times 80 = 0.0053$$

$$A_v = 0.0025 \times 18 \times 12 = 0.54 \text{ in}^2 \quad 2 \times 5 = 0.62 \text{ in}^2$$

$$P_u = 0.62 / 18 \times 12 = 0.0029$$

PURE SHEAR $d/L = 80/240 = 0.333$

$$q_u \left(\frac{d}{b} \right) = 0.55 \times 4000 \times \frac{18}{240} = 206.3 \quad q_u = \frac{206.3 \times 18}{240} = 15.5 \text{ PSI} > 15.0 \text{ OK}$$

FLEXURE

$$q_u \left(\frac{d}{b} \right) = 8 (1 - 6.13 \times 0.0053) (0.0053 + 0.0053) \times 72000 \left(\frac{80}{240} \right)^2 = 656.4$$

$$q_u = \frac{656.4 \times 18}{120} = 98.5 \text{ PSI} > 15.0 \text{ OK. INTERIOR SPAN}$$

END SPAN

$$q_u \left(\frac{d}{b} \right) = 8 (1 - 6.13 \times 0.0053) (0.0053 + 0.0026) \times 72000 \times \left(\frac{80}{240} \right)^2 = 489.2$$

$$q_u = \frac{489.2 \times 18}{240} = 73.4 \text{ PSI} > 15.0 \text{ OK.}$$

NEW BLUNT WELTER

NEUBAUER & SONS, CONG. BLDG. 114

(3)

DIAGONAL TENSION

$$q_r = \left(\frac{1}{2 + \frac{0.0053}{0.0053}} \right) (1000 + 2 \times 0.0025 \times 72000) \sqrt{0.0053 \times 4000} \times \left(\frac{80}{260} \right)^2 \times \frac{13}{120} = 302 \text{ psi} > 15.0$$

NATURAL PERIODS

$$\text{WALL} \quad T = \frac{1}{850,000 \sqrt{0.010}} \times \frac{120^2}{7.5} = 0.0226 \text{ sec}$$

$$\mu = 5$$

$$t_2/T = 1.6/0.0226 = 70.8 \quad \frac{p_m}{\mu} = 0.91 \quad \frac{t_m}{T} = 1.6 \quad \frac{h}{\mu} = -0.13$$

BEAM

$$p = 0.0118 \quad T = \frac{360^2}{425000 \sqrt{0.0118}} = 0.064 \text{ sec}$$

$$\mu = 3 \quad \frac{t_2}{T} = \frac{1.6}{0.064} = 25 \quad \frac{p_m}{\mu} = 0.85 \quad \frac{t_m}{T} = 1.0 \quad \frac{h}{\mu} = -0.25$$

COLUMN

$$p = 0.0083 \quad T = \frac{156^2}{450,000 \sqrt{0.0083} \times 10} = 0.059$$

$$t_2/T = 1.6/0.059 = 27.0 \quad \frac{p_m}{\mu} = 0.96 \quad \frac{t_m}{T} = 1.6 \quad \frac{h}{\mu} = -0.17$$

GIRDER

$$p = 0.0053 \quad T = \frac{240^2}{450,000 \sqrt{0.0053} \times 150} = 0.0117$$

$$\mu = 3$$

$$t_2/T = 1.6/0.0117 = 136.7 \quad \frac{p_m}{\mu} = 0.84 \quad \frac{t_m}{T} = 1.05 \quad \frac{h}{\mu} = -0.22$$

WALL

$$M = 1/8 \times 2160 \times 13.0^2 = 45.63 \text{ k} \quad d = \sqrt{\frac{45.63}{0.579}} = 8.87' \quad 12" \text{ wall } d = 10" \quad A_s = 45.63 / (4.02 \times 1.2 \times 1)$$

$$p = \frac{10}{2 \times 10} = 0.0053 \quad d/L = \frac{10}{156} = 0.064 < 0.20$$

$$19 \text{ @ } 12" \quad A_s = 1.0 \text{ in}^2/\text{ft}$$

PURE SHEAR

$$q_v \left(\frac{a}{b} \right) = 0.46 \times 4000 \sqrt{\frac{0.064}{1 - 0.064}} = 120.3 \text{ psi} > 15 - 0.16$$

NRH-BLAST SHELTER

NEUBAUER & SOHN, CONSTRUCTION

DIMENSIONAL ANALYSIS

$$q_u \left(\frac{a}{b} \right) = \left(\frac{1}{2 + \frac{0.0015}{0.0003}} \right) (1000 + 2 \times 0.0025 \times 72000) \sqrt{0.0015 \times 4000} \times \left(\frac{10.5}{56} \right)^2 \times \frac{12}{12} = 15.42 > 15.0$$

FLEXURE

$$q_u \left(\frac{a}{b} \right) = 8 (1 - 6.13 \times 0.0015) \times 0.0003 \times 72000 \times \left(\frac{10.5}{56} \right)^2 = 20.6 \text{ PSI} > 15.0$$

RESISTANCE

SLAB, FLEXURAL (q_u) = 20.9 PSI

$$n = -0.13 n_y < 0.50 \quad \text{O.K.}$$

SHEAR (q_v) = 75.6 PSI

DIAG. TEN (q_t) = 37.5 PSI

BEAM, FLEXURAL (q_u) = 29.5 PSI

$$\frac{n}{n_y} = -0.41 \quad n = -0.41 n_y < 0.50 \quad \text{O.K.}$$

SHEAR (q_v) = 45.9 PSI

DIAG. TEN (q_t) = 18.1 PSI

WALL, FLEXURAL (q_u) = 20.6 PSI

$$\frac{n}{n_y} = 0.47 \quad n = 0.47 < 0.50 \quad \text{O.K.}$$

SHEAR (q_v) = 120.3 PSI

DIAG. TEN (q_t) = 15.4 PSI

GIRDER, FLEXURAL (q_u) = 79.4 PSI

$$\frac{n}{n_y} = -0.22 \quad n = 0.22 n_y < 1.0 \quad \text{O.K.}$$

SHEAR (q_v) = 15.5 PSI

DIAG. TEN (q_t) = 30.2 PSI

NEH - BLAST SHELTER

NEUBAUER & SON, CONG. ENGINEERS

APPENDIX B:
FINAL STRUCTURAL CALCULATIONS -- HOSPITAL SHELTER

**NATIONAL REHABILITATION
HOSPITAL
BLAST SHELTER**

CALCULATIONS



AUGUST, 1983

James
Madison
Cutts

Consulting
Structural
Engineers

Washington
DC

JOB

N.A. H. B. A. 12-11-68

Location

L-100 100

By

Check

Date

1/2

7/15/68

Sheet

1/18

END SPAN

REAR SLAB

L=15'

Pion 15 PSI =

$f'c \approx 3000$ PSI

$f'dc \approx 3750$ PSI

$f'dy \approx 72000$ PSI

ASSUME μ FOR EACH MODE OF FAILURE

$\mu = \frac{0.1}{P-P'}$

FLEXURE

$\mu = 10$

$P \approx P' = 0.02$

1) V.R. SHEAR

$\mu \approx 1.3$

2) DIAGONAL TENSION

$\mu = 3.0$

$\mu = 1.5$

$P_V > 0.0025$

$P_V < 0.0025$

CALCULATE REQUIRED RESISTANCE FOR EACH MODE $\frac{P_m}{(1 - \frac{1}{\mu})}$

FLEXURE $q_f = 15 / (1 - \frac{1}{10}) = 15.6$ PSI

SHEAR $q_v = 15 / (1 - \frac{1}{1.3}) = 24.4$ PSI

DIA TENS. $q_t = 15 / (1 - \frac{1}{3}) = 16$ PSI $P_V > 0.0025$

$q_v = 15 / (1 - \frac{1}{1.5}) = 22.5$ PSI $P_V < 0.0025$

DEPTH BASED ON SHEAR

$d/L \leq 0.2$ & NO INCLINED SHEAR $b/A = 1.0$

$q_v = 24.4 \approx 3000 \frac{d/L}{1 - d/L} \times 0.44 -$

$24.4 - 24.4 d/L = 1320 d/L$ $d/L \approx 0.019$

$d = 0.019 \times 13 \times 12 \approx 2.9$ IN (MIN)

DEPTH BASED ON FLEXURE

END SPAN $q_f = 7.3 (.02 + .01) \times 72000 (d/L)^2 = 15.6$

$d = \sqrt{\frac{15.6}{7.3}} = .037$

**Consulting
Structural
Engineers**

**Washington
DC**

Location

By	Check	Date

Sheet

2/15

$$d_2 = 13 \times 12 \times .032 = 4.9 \text{ IN}$$

NOE WR $d'_{\text{MIN}} \sim 12''$
 P_{γ} $\text{MIN} \sim .0025$

4/23' for the SPA

$$\frac{d}{L} \approx \frac{12}{13 \times 12} \approx .08$$

p^+, p^-

$$.082 \sqrt{\frac{15.6}{7.3 \times (P + \frac{P}{2}) \times 72000}}$$

$$.01 = \frac{15.8}{7.3 \times (P - \frac{P}{2}) \times 72000}$$

$$15.8 = 5256 \times (1 + \frac{P}{2}) \quad P = .003$$

USE $P_2 P$ MIN OF .005

check for interior span
 $15829_f = 7.3(p^+ + p^-) \times 72000 \left\{ \frac{d}{l} \right\}$

$$\frac{d}{L} = \sqrt{\frac{15.6}{734.01 \times 7200}} = 1.055$$

$$d_2 = 0.55 \times 12 \times 13 = 8.58 < 12 \quad \text{O.K.}$$

CHECK FOR END. SPAN

$$\frac{d}{L} \approx \sqrt{\frac{15.8}{7.5 \times 10075 \times 7200}} = 0.06$$

$$d = .06 \cdot x_{12} - \mu_{13} = 9.4^\circ < 12^\circ \quad \text{o.k.}$$

CHFLU.. DIAG Tension

$$9.2 \cdot 3.5 \sqrt{3000} (.08) = 15.34 < 22.5 \text{ PSI}$$

$$22.5 \sqrt{1/(2+1)} \sqrt{1000 + (k_p \times 72000)} \sqrt{.005 \times 3000 \times .06 \times [1+1.5]}$$

James
Madison
Cuts

Consulting
Structural
Engineers

Washington
DC

JOB

Location

By

Check

Date

Sheet

3/18

total section at end


$$225 = 20.5 + 2944/PV$$

$$PV = \frac{20.5}{2944} = 0.007 < 0.0025$$

USE PV min ≈ 0.0025

$$0.0025 = \frac{A_s}{10 \times 3} = 0.08$$

USE #3 (10)



1) calculate natural period

$$L \approx 13 \times 12 = 156 \quad P \approx 2.005 \quad P' \approx 2.005 \quad d \approx 12$$

$$T = \frac{1 \times 156^2}{638000 \sqrt{0.005} \times 12} = 0.04 \text{ SEC for end span}$$

$$T = \frac{1 \times 156^2}{850000 \sqrt{0.005} \times 12} \approx 0.03 \text{ SEC for int. span}$$

single triangle representation; check required resistance

$$T < T_d \quad 0.04 < 1.55$$

$$\frac{I}{T} = \frac{.7}{.04} = 17.5 \quad \text{end span}$$

$$\frac{I}{T} = \frac{.7}{.03} = 23.3 \quad \text{int. span}$$

$$\text{FLEXURE: } \mu \approx 10.0$$

$$\frac{T_d}{T} \approx 17.5$$

$$\frac{P_m}{P_y} \approx 21.0$$

FIGURE 4-13

$$\frac{T_d}{T} \approx 23.3$$

$$\frac{P_m}{P_y} \approx .99$$

$$q_f \text{ REQUIRED} = \frac{15}{.91} \approx 15.15 \text{ PSI}$$

$$\text{PARALLEL SLIP } \mu \approx 1.3$$

$$\frac{I}{T} \approx 17.5 \quad \frac{P_m}{P_y} \approx 2.65$$

$$q_y = \frac{15}{.65} \approx 23.08 \text{ PSI}$$

$$\frac{I}{T} \approx 23.3$$

#3 $\frac{7}{10} - \frac{1}{10} = 3'' \phi$

James
Madison
Cuttis

Consulting
Structural
Engineers

Washington
DC

H.P. L. 10/10/67		
Location WASH DC.		
By K.O.	Check	Date 7/20/67
Sheet 5/18		

BEAM DESIGN

$$L = 30'-5"$$

$$f'_c \approx 3000 \text{ PSI}$$

$$f_y \approx 7750 \text{ PSI}$$

ASSUME $\mu = 10$ FOR FLEXURE $f_y \approx 72000 \text{ PSI}$

PURE SHEAR: $\mu = 10$ FLEXURE $\mu = 10$

CRACKED SECTION $\mu = 3.0$ $P_v > 0.0025$

$\mu = 1.5$ $P_v < 0.0025$

SLAB DEAD LOAD $= \frac{150 \times 14}{1728} (1 - \frac{1}{6}) \approx 1.1 \text{ PSI FLEXURE}$

$\frac{150 \times 14}{1728} (1 - \frac{1}{2.6}) = .745 \text{ PSI PURE SHEAR}$

CRACKED SECTION $\left\{ \begin{array}{l} \frac{150 \times 14}{1728} (1 - \frac{1}{6}) = 1.0 \text{ PSI } P_v > 0.0025 \\ 1 (1 - \frac{1}{3}) = .667 \text{ PSI } P_v < 0.0025 \end{array} \right.$

$$q_f = \frac{16}{1 - \frac{1}{6}} = 19.2 \text{ PSI}$$

$$q_v = \frac{15.75}{1 - \frac{1}{2.6}} = 25.5 \text{ PSI}$$

$$q_f = \frac{16}{1 - \frac{1}{6}} = 19.2 \text{ PSI } P_v > 0.0025$$

$$q_f = \frac{15.81}{1 - \frac{1}{3}} = 23.7 \text{ PSI } P_v < 0.0025$$

DEPT. BASED ON SHEAR

$$q_v = 25.5 \times \frac{17}{3} = \frac{d/4 \times 44 \times 3000}{1 - d/4} \approx 110.5 - 110.5 d/4 = 1320 d/4$$

$$d/4 \approx .09$$

$$110.5 - 110.5 d/4 = 1320 d/4$$

James
Madison
Cutts

Consulting
Structural
Engineers

Washington
DC

JOB

Location

By

Check

Date

Sheet

6/16

check beam depth for deflection

$$19.2 \times \frac{13}{3} = 7.3 \times .02 \times 72000 \times \left(\frac{d}{L}\right)$$

$$\sqrt{\frac{83.2}{734.04 \times 72000}} = \frac{d}{L} = .09$$

depth based on assumed deflection

$$\text{ASSUME } f_r = .005$$

$$q_f = 35 \sqrt{3000 (.09) \times \frac{3}{13}} = 3.98 \text{ PSI} < 23.7 \text{ N/A}$$

$$\text{TRY } P_y < .0025 \quad q_f \text{ REQUIRED} = 23.7 \text{ PSI}$$

$$23.7 = \left[\frac{1}{(2 + \frac{.005}{.02})} \right] \left[1000 + 2 P_y \times 72000 \right] \times \sqrt{.02 \times 3000} \times (.09) \times \frac{3}{13}$$

$$23.7 = (.44) (1000 + P_y \times 144000) \times 7.75 \times .01 \times .23$$

$$23.7 = 7.64 + 1129.4 P_y \quad P_y = .014 > .0025$$

$$P_y > .0025 \quad q_f \text{ REQUIRED} = 19.2 \text{ PSI}$$

$$19.2 = \left[\frac{1}{(2 + \frac{.005}{.02})} \right] \left[1000 + 144000 P_y \right] \times \sqrt{.02 \times 3000} \times .09 \times \frac{3}{13}$$

$$19.2 = 7.64 + 1129.4 P_y \quad P_y = .0101$$

$$P_y = \frac{A_y}{b's}$$

$$A_y = .0101 \times 36 \times 6 = 2.16 \text{ in}^2$$

□ #7 @ 6" o/c for 12'-0"

check reinforcement in tension

$$\text{TRY } d = 43"$$

$$d/L = \frac{3.56}{30.67} = .1167$$

$$19.2 = \left[\frac{1}{(2 + \frac{.005}{.02})} \right] (1000 + 144000 P_y) \times \sqrt{.02 \times 3000} \times .1167 \times \frac{3}{13}$$

James
Madison
Cuts

Consulting
Structural
Engineers

Washington
DC

JOB

H.R. 11 G.L. 11

Location

L.H. 2 D.C.

By Check Date

K. J. 7/27/83

Sheet

7.13

check design condition

$$19.2 = 10.7 + 1542.4 P_v$$

$$P_v = \frac{8.5}{1542.4} = .0055$$

$$P_v = \frac{A_v}{b's}$$

$$A_v = .0055 \times 36 \times 6 = 1.19 \text{ in}^2$$

USE $\#5 @ 6" \phi$

NOTE adjust P for $d = 43"$

IF REQUIRED = 19.2 PSI

$$\phi = .1167$$

$$.1167 = \sqrt{\frac{19.2 \times 7.3}{7.3 \times P \times 72000}}$$

$$.0136 = \frac{62.3}{525600 P}$$

$$P = .0115$$

$$P_s = .0115 \times 36 \times 4 = 17.3 \text{ in}^2$$

USE $\#12 @ 11" \phi$

$$P = .0104$$

$$A_s = .005 \times 36 \times 4 = 7.56$$

NOTE SEE FOR VIBRATION
CASE) $P = .02$

USE $\#6 @ 10" \text{ TOP}$

DYNAMIC ANALYSIS OF BEAM

$$L = 36 \times 12 = 368 \text{ in}$$

$$P = 0.0115$$

$$T = \frac{368}{425000 \sqrt{0.0115 \times 4}} = .0681 \text{ sec}$$

REBOUND

$$T_s = .7 \text{ sec}$$

$$\frac{T}{T_s} = \frac{.7}{.0681} = 10.3$$

$$\mu = \frac{.1}{.0115 - .005} = 15.3 > 10$$

USE 10

$$\frac{v}{14} = .25$$

$$IF = 7.3 \times .0115 \times 72000 (.1167)^2 \times \frac{3}{13} = 20.4 \text{ PSI}$$

$$I = .25 \times 20.4 = 4.6 \text{ PSI}$$

Madison
Cuts

Consulting
Structural
Engineers

Washington
DC

N.E.H. P. 251 5/15/82

Location

WASH D.C.

By

K.O.

Check

Date

7/27/82

Sheet

8/18

BEAM DESIGN CONT'D

PROVIDED REBOUND RESISTANCE.

$$r = 7.3 \times 1005 \times 72000 \times (.1167)^2 \times \frac{3}{13} = 8.26 \text{ PSI} > 4.6 \text{ PSI OK}$$

CHECK RESISTANCE IN EACH MODE

REQUIRED RESISTANCE V.S. PROVIDED

FLEXURE: $\mu = 3.0$ $\frac{f}{f'} = 103$ F.L. 4-13

$\frac{P_m}{f'} = .85$ $f_f = \frac{16}{.85} = 18.8 \text{ PSI}$

PROVIDED $f_f = 20.4 \text{ PSI} > 18.8 \text{ OK}$
PURE SHEAR

$\frac{P_m}{f_v} = .65$

$\mu = 1.3$ $\frac{I}{I_0} = 10.7$

$f_v = \frac{15.6}{.65} = 24.3 \text{ PSI}$

PROVIDED $f_v = .55 \times 3000 \times .1167 \times \frac{3}{13} = 44.4 \text{ PSI} > 24.3 \text{ PSI OK}$

DIAGONAL TENSION

$\frac{I}{I_0} = 10.3$ $\mu = 3.0$ $f_f = 18.8 \text{ PSI}$

$f_f \text{ PROVIDED} = \left[\frac{1}{1 + \frac{.005}{.0114}} \right] \times (1000 + 144000 \times .0057) \times \sqrt{.0114 \times 3.0} \times .1167^2 \times \frac{3}{13} = 14.8 \text{ PSI} < 18.8 \text{ PSI OK}$

REDESIGN IN BM TRY BM 2'-0" x 4'-0"

$\frac{d}{L} = \frac{46}{30 \times 12} = .128$ DETERMINE ρ

$\frac{19.2 \times 13}{2} = 7.3 \times P \times 72000 \times .128$ $8611.4 / P = 124.8$

USE $\bar{\rho} = .015$ $P = .0145$

James
Madison
Cutts

Consulting
Structural
Engineers

Washington
DC

JOB
NRA GLASS SHELTER

Location
WASH. D.C.

By Check Date
K.D. 7/27/83

Sheet 9/19

BEAM REDESIGN

PURR SHOWN BY INSPECTION O.K. $f' = 1005$

IT REQUIRED DIA TENSION = 19.2 PSI $f_r = 0.15$ $d = 12.8$

$$19.2 = \left[\frac{1}{(12 + \frac{.005}{.015})} \right] \left[1000 + 144000 P_y \right] \times \sqrt{.015 \times 3000} \times .128 \times \frac{2}{13}$$

$$19.2 = 7.2 + 1043.5 P_y \quad P_y = .015$$

$$A_v = .015 \times 24 \times 6 = 1.65$$

TRY BM $4'-0" \times 4'-0"$

$$\frac{19.2 \times 12}{4} = 7.3 \times P_y \times 72000 \times .128 \quad P_y = .0072$$

USE $P_y = .0075$

$$19.2 = \left[\frac{1}{(12 + \frac{.005}{.0075})} \right] (1000 + 144000 P_y) \times \sqrt{.0075 \times 3000} \times .128 \times \frac{4}{13}$$

$$19.2 = 8.96 + 1291.3 P_y \quad P_y = .0069$$

$$A_v = .0069 \times 48 \times 6 = 2.0 \text{ in}^2$$

TRY BM 36×44 W/ INCREASED P_y

$$19.2 = \left[\frac{1}{(12 + \frac{.005}{.014})} \right] \times (1000 + 144000 P_y) \times \sqrt{.014 \times 3000} \times .1167 \times \frac{2}{13}$$

$$19.2 = 8 + 1146.5 P_y \quad P_y = .0098$$

$$A_v = .0098 \times 36 \times 6 = 2.11 \text{ in}^2 \text{ UNREINFORCED}$$

USE BM 36×45 WITH $P_y = .02$

$$P_y = \left[\frac{1}{(12 + \frac{.005}{.02})} \right] \times (1000 + 144000 \times .0057) \times \sqrt{.02 \times 3000} \times .1167 \times \frac{2}{13}$$

$$P_y = 19.7 \text{ PSI} > 18.8 \text{ PSI O.K.}$$

James
Madison
Cutts

Consulting
Structural
Engineers
Washington
DC

JOB

Location

By

Check

Date

Sheet

10/16

9M DESIGN CON'T.

REPEAT DYNAMIC ANALYSIS

L = 368 IN P_{2.0}

$$T = \frac{368}{425000 \sqrt{.02 \times 4}} = .0536$$

$$T_s = .7 \text{ SEC} \quad F_{12} = 2.14(a)$$

$$\frac{L}{T} = \frac{.7}{.0536} = 13.05$$

$$\mu = \frac{.1}{.02 \times .005} = 6.67 \quad \frac{P_m}{F} = .96$$

FLEXURE

$$\phi F \text{ REQUIRED} = \frac{16}{.96} = 16.3 \text{ PSI}$$

$$\phi F \text{ PROVIDED} = 7.3 \times .02 \times 72000 \times .1167 \times \frac{3}{13} = 33 \text{ PSI} > 16.3 \text{ OK}$$

PURE SHEAR

$$\mu = 1.3$$

$$\frac{P_m}{F} = .65$$

$$\phi V = \frac{15.6}{.65} = 24.3$$

PSI REQUIRED

$$\phi V \text{ PROVIDED} = .44 \times 2000 \left(\frac{.1167}{1 - .1167} \right) \times \frac{3}{13} = 40.2 \text{ PSI} > 24.3 \text{ OK}$$

DIA. TENSION

$$\mu = 3.0$$

$$\frac{L}{T} = 13.6$$

$$\frac{P_m}{F} = .85$$

$$\phi F \text{ REQUIRED} = \frac{16}{.85} = 18.8 \text{ PSI}$$

$$\phi F \text{ PROVIDED} = 19.7 \text{ PSI} \quad \text{SEE SET 9}$$

$$19.7 \text{ PSI} > 18.8 \text{ OK}$$

CHECK REBOUND

$$T_s = .7 \text{ SEC.}$$

$$\frac{L}{T} = 13.05$$

$$\mu = 6.67$$

$$\frac{V}{14} = .21$$

$$\frac{V}{14} = \frac{.005}{.02} = .25 > .21 \text{ OK}$$

BEAM SUMMARY

BM : 36" WIDE X 45" DEEP

BOLT STEEL = 20 # 11 IN TWO LAYERS

TOP STEEL = 6 # 10 TOP

⊕ +5 @ 6" O/C

USE d = 40" F.C.
E = 42" S.C.

clear cor CR = clear cor = 16.6" d = 11.125" S.C. = 23.9

James
Madison
Cutts

Consulting
Structural
Engineers

Washington
DC

JOB

H.R.H. BLAT SLATER

Location

By

Check

Date

K.O.

7/28/83

Sheet

11/18

WALL DESIGN

DESIGN WALL FOR $L = 14'-6"$

$P_{11} = 15$ PSI ≈ 130

$f_{dy} = 72000$

$f'_{dc} = 3750$

$f'_c \approx 3000$ PSI

REQUIRED RESISTANCE = $q_f = 15.6$ PSI

$q_y = 24.4$ PSI

$q_T = 18$ PSI $P_V > .0025$

$q_F = 22.5$ PSI $P_V < .0025$

DESIGN BASED ON SHEAR

$$q_y = .55 f'_c \frac{d}{L} \quad \frac{d}{L} = \frac{24.4}{.55 \times 3000} = .015$$

$$d = .015 \times 14.5 \times 12 = 2.6$$

DESIGN BASED ON FLEXURE $P = .005$ $P' = .0025$

$$\frac{d}{L} = \sqrt{\frac{15.6}{(73)(.005)(72000)}} = .0775$$

$$d = .0775 \times 14.5 \times 12 = 13.5$$

$$\text{TRY } P = .01 \quad \frac{d}{L} = \sqrt{\frac{15.6}{73 \times .01 \times 72000}} = .0546$$

$$d = .0546 \times 14.5 \times 12 = 9.5 \quad \text{USE } T \approx 12" \quad d \approx 10"$$

CHECK DIA. TENSION $q_f = 3.5 \sqrt{3000} \times .0575 = 11$ PSI

$$q_f = \left(\frac{1}{2 + \frac{.0025}{.01}} \right) \times (1000) \times \sqrt{.01 \times 3000} \times .0575 = 8 \text{ PSI}$$

USE W-8 STEEL

James
Madison
Cuttis

Consulting
Structural
Engineers

Washington
DC

Job

N.R.V. Bldg. 1st floor

Location

By

Check

Date

K.O.

7/25/63

Sheet

12/18

WALL DESIGN CONT'D

$$P_v \leq .0025 \quad \mu = 1.5 \quad f_T = 22.5 \text{ PSI} \quad P' = .0025$$

$$22.5 = \left[\frac{1}{(2 + \frac{.0025}{.01})} \right] (1000 \times 144000 P_v) \sqrt{.01 \times 3000 \times .0575} \quad P = .01$$

$$22.5 = (.444) (1000 \times 144000 P_v) (5.4) \times .0033$$

$$22.5 - 7.9 = 1139 P_v$$

$$P_v \approx .0126 > .0025$$

$$\mu = 3$$

$$f_T \text{ REE} = 18 \text{ PSI}$$

$$18 = \left[\frac{1}{(2 + \frac{.0025}{.01})} \right] (1000 \times 144000 P_v) \sqrt{.01 \times 3000 \times .0575}$$

$$18 = 7.9 + 1139 P_v$$

$$P_v = \frac{10.1}{1139} = .0089$$

$$\text{TRY } d = 12" \quad T = 14"$$

$$\frac{d}{L} = \frac{12}{12 \times 4.5} = .069$$

$$P_v = \frac{15.3}{7.3 \times 72000 \times .069} = .0063 \quad \text{USE } P_v = .0063$$

DEPTH FOR PURE SHEAR BY INSP. O.K.

$$\text{ASSUME: } P_v > .0025 \quad \mu = 3 \quad f_T \text{ REE} = 18 \text{ PSI}$$

$$18 = \left[\frac{1}{(2 + \frac{.0063}{.0065})} \right] \times (1000 \times 144000 P_v) \sqrt{.0065 \times 3000 \times .069}$$

$$18 = (.419) \times (1000 \times 144000 P_v) \times .021$$

$$18 = 8.8 + 1268 P_v$$

$$P_v = \frac{9.2}{1268} = .0073$$

James
Madison
Cutts

Consulting
Structural
Engineers

Washington
DC

JOB

H. C. H. Blair

Location

By

Check

Date

H.C.

7/29/83

Sheet

13/18

WALL DESIGN DYNAMIC ANALYSIS

NATURAL PERIOD $L = 14.5 \times 12 = 174$ $d = 12"$

$$T = \frac{174^2}{4 \times 5000 \sqrt{.0065} \times 12} = .0736 \text{ SEC}$$

$$T = .7 \text{ SEC} \quad \text{FIG. 2-14 (a)} \quad \frac{T}{T} = 9.5$$

CHECK REBOUND $\frac{T}{T} = 9.5$ $\mu = \frac{.1}{.0065 \times .0025} = 5 > 10$

$$\frac{1}{14} = .0725 \quad \frac{P}{P} = \frac{.0025}{.0065} = .38 > .225 \text{ OK} \quad \text{USE } 10$$

CHECK RESISTANCE IN EACH MODE

FLEXURE $\mu = 10$ $\frac{T}{T} = 9.5$ $\frac{P_m}{P} = 1.05$

$$P_{FEZ} = \frac{15}{1.05} = 14.2 < 15.8 \text{ OK}$$

PURE SHEAR $\mu = 1.3$ $\frac{T}{T} = 9.5$ $\frac{P_m}{P_v} = .66$

$$P_{FEZ} = \frac{15}{.66} = 22.7 \quad \text{BY INSP. OK}$$

DIA. TEND. $\mu = 3$ $\frac{T}{T} = 9.5$ $\frac{P_m}{P} = .85$

$$P_{FEZ} = \frac{15}{.85} = 17.6 > 18 \text{ OK}$$

WALL SUMMARY $T = 14'$ $d = 12"$

$$A_s = .0065 \times 12 \times 12 = .936$$

$$A_s' = .0025 \times 12 \times 12 = .36$$

$$A_y = .0073 \times 10 \times 3 = .219$$

USE #6 @ 10' w/ 11.

USE #5 @ 10' o/c o.f

USE #4

@ 3' c/



James
Madison
Cuttis

Consulting
Structural
Engineers

Washington
DC

N.R. 11 GLASS SHELTER

Location

WASH. D.C.

By

Check

Date

K.O.

7/29/83

Sheet

14/12

WALL CHECK FOR AXIAL LOAD

CONSIDER 1' STRIP OF WALL $P_u = 0.065 + 0.009$
 $P_u = 0.074$

$$P_u = (.65 \times 3750 + .009 \times 7200) \times 10$$

$$P_u = 38355 \text{ \#}$$

$$P = 1 \times (6.5 \times 12) \times 16 = 1248 \text{ \#}$$

$$\frac{P}{P_u} = \frac{1248}{38355} \approx .0325$$

$$\frac{M}{M_u} \approx 1$$

$$\frac{P}{f_c} \approx .156$$

BY INSPECTION WALL O.K.

CHECK WALL FOR BEAM REACTION

$$TUB AREA = 15 \times 13 \times 12 = 23400$$

$$\text{ASSUME } M = 1.0 \quad \text{DESIGN LOAD} = \frac{2 \times 16 \times 23400}{1000} \approx 900 \text{ K}$$

ASSUM 3 FT OF WALL UNDER BEAM.

$$P_u = 36 \times 36.4 = 1310 \text{ K}$$

$$\frac{P}{P_u} = \frac{900}{1310} = .687$$

$$\frac{M}{M_u} \approx 1.0$$

$$\frac{P}{f_c} \approx .156$$

FROM FIGURE 3-22 $\frac{P}{P_u} \approx .7 > .65$ O.K.

James
Madison
Cutts

Consulting
Structural
Engineers

Washington
DC

JOB

N. R. H. PLANT SHELTER

Location

WASH. D.C.

By

Check

Date

K.O.

7/19/62

Sheet

15/16

COL. DESIGN

$$CD. \text{ LOAD} = 900 \text{ K}$$

$$\mu = 1.0$$

$$\text{ASSUME } P_r = .02$$

NOTE: COL. BRACED BY
WALL $E=0$

$$900 = (.85 \times 3.75 + .02 \times 72) A'_c$$

$$A'_c = \frac{900}{4.63} = 194 \text{ IN}^2 = \frac{\pi d_c^2}{4}$$

$$d_c = \frac{194 \times 4}{3.14} = 247$$

$$d_c = 15.7 \text{ IN}$$

$$\text{TRY } P_r = .01 \quad A'_c = \frac{900}{3.91} = 230 \text{ IN}^2$$

$$d_c = \frac{230 \times 4}{3.14} = 292$$

$$d_c = 17.$$

NOTE COL SIZE USED 22×22

USE $d_c = 18$

ASSUME ρ OR COVER $d_f = 22$

SPIRAL STEEL RATIO

$$\rho_s = .45 (A_g/A'_c - 1) (f'_c/f_y)$$

$$A_g = \frac{\pi d_c^2}{4} = \frac{3.14 \times 22^2}{4} = 360$$

$$\rho_s = .45 \left(\frac{360}{254} - 1 \right) \times \frac{3}{72} = .01$$

$$\text{OR } \rho_s = .12 f'_c/f_y = .12 \times \frac{3}{72} = .01$$

$$\rho_s = \frac{4A_s}{b d_c} = .01$$

TRY #3 BAR $A_s = .11 \text{ IN}^2$

$$b = \frac{4 \times .11}{.01 \times 18} = 2.44$$

IN SAY $2 \frac{1}{2}$

James
Madison
Cutts

Consulting
Structural
Engineers

Washington
DC

JOB

Location

By

Check

Date

Sheet

N.R.H. B.A.T. SHELTER
K.I.D. S.C.
K.O. 7/29/83
16/16

col DESIGN CONT'D

COMPRESSION STEEL

$$P_t = .01 = \frac{A_s}{3.14 \times 18^2 / 4}$$

$$A_s = 2.54 \text{ IN}^2$$

NOTE: STEEL AREA USED FOR
BLDG IS GREATER THAN REQ. FOR
BLDG. USE SAME STEEL REQ. FOR
BLDG WITH SPIRAL TIES #3

$$\frac{1}{1.5} = .67$$

DESIGN STRIP ON (1/2) SIDE OF DOOR TO CARRY DOOR

$$\text{USE WIDTH} = 3'-0"$$

$$L = 14'-0"$$

$$M \text{ FLEXURE} = 10$$

$$\text{DIA. BAR. } M = 30 \text{ } P_v > .0025$$

$$M \text{ PURE SHEAR} = 1.3$$

$$M = 1.5 \text{ } P_v < .0025$$

$$q_f = 15.6 \text{ PSI}$$

$$q_v = 25.5 \text{ PSI}$$

$$q_f = 19.2 \text{ PSI } P_v > .0025$$

$$q_f = 23.7 \text{ PSI } P_v < .0025$$

DESIGN BASED ON STRIP

$$q_v = 25.5 \times \frac{3}{1} = \frac{d/L \times 4.0 \times 3000}{1 - 9/L}$$

$$1320 \text{ } d/L = 76.5 - 76.5 d/L$$

$$d/L = \frac{76.5}{1396} = .055$$

$$\text{ASSUME } P = .02$$

DEPTH REQUIRED FOR FLEXURE

$$15.6 \times 3 = 7.3 \times .02 \times 72000 \left(\frac{d}{L} \right)^2$$

$$\frac{d}{L} = \sqrt{\frac{47.4}{72000 \times .02}} = .067$$

James
Madison
Cutts

Consulting
Structural
Engineers

Washington
DC

Job
N. R. 11 P. 111 H. 111
Location
WASH. D. C.
By K. O. Check Date 8/1/63
Sheet 17/18

DESIGN WALL TO CARRY WIND LOAD

DEPTH FOR DM. TENSION

ASSUME $\mu = 3$ $P > .0025$ $f_T = 19.2$ PSI $d = 2.07$

$$19.2 \left[1 / \left(2 + \frac{.005}{2} \right) \right] \left[1000 + 144000 P_y \right] \times \sqrt{.02 \times 3000 \times .07} = \frac{1}{4}$$

$$19.2 = (.44) (1000 + 144000 P_y) (.013)$$

$$19.2 = 5.56 + 601 P_y \quad 19.2 - 5.56 = 801 P_y$$

$$P_y = \frac{13.6}{601} = .022 < .0025 \quad .0025 \times 3 \times 12 = .09$$

NOTE WEB REINF USED IN WALL IS 4 @ 3' c/c

dynamic analysis

$$L = 14.12 = 168 \text{ in } P = .02$$

$$T = \frac{168^2}{425000 \times \sqrt{.02} \times 12} = .039$$

$$t_s = .7 \text{ SEC} \quad \text{FIG. 4-14}$$
$$\frac{L}{T} = \frac{.7}{.039} = 17.9$$

$$\mu = \frac{.1}{.02 - .005} = 6.66$$

CHECK RESISTANCE $1/14 = .18$ FIG. 4-14

$$\frac{P'}{P} = \frac{.005}{.02} = .25 > .18 \quad \text{O.K.}$$

CHECK RESISTANCE FOR EACH MODE

FLEXURE $\mu = 6.66$ $\frac{L}{T} = 17.9$ $\frac{P_y}{P} = .97$

$$f = \frac{15}{.97} = 15.46 < 15.8 \quad \text{O.K.}$$

PURE SHEAR $\mu = 1.3$ $\frac{L}{T} = 17.9$ $\frac{P_y}{P} = .65$

$$f = \frac{15}{.65} = 23 \text{ PSI} < 25.5 \quad \text{O.K.}$$

James
Madison
Cutts

Consulting
Structural
Engineers

Washington
DC

JOB

Location

By

Check

Date

Sheet

DESIGN WALL SIGN TO CARRY WORK LN

DIA. TEN. $u = 3$ $\frac{I}{T} = 17.9$ $\frac{P_u}{A_g} = 2.85$
 $P_u = 15.2 \sim 17.6 < 19.1$ O.K.

NOTE: RESISTANCE PROVIDED IN EACH MEMBER IS
GREATER THAN RESISTANCE REQUIRED

SUMMARY $\frac{d}{L} = 0.07$ $d = 12"$ $L = 14"$

AS 2 $102 \times 12 \times 12 \sim 2.88$ USE 2#11
AS 1 $100.5 \times 12 \times 12 \sim .72$ IN USE 2#6
NEED STEEL SAME AS AS 1

DISTRIBUTION LIST

Federal Emergency Management Agency
Research Office
Attn: Assistant Associate Director
National Preparedness Programs
Washington, DC 20472

Assistant Secretary of the Army
Attn: Assistant for Research
Washington, DC 20306

Defense Technical Information Center
Cameron Station
Alexandria, VA 22314

Oak Ridge National Laboratory
Attn: Librarian
P.O. Box X
Oak Ridge, TN 37830

H.L. Murphy Associates
P.O.Box 1727
San Mateo, CA 94401

Los Alamos Scientific Laboratory
Attn: Document Library
Los Alamos, NM 87544

The RAND Corporation
Attn: Document Library
1700 Main St
Santa Monica, CA 90401

Emergency Technology Division
Oak Ridge National Laboratory
Attn: Librarian
Oak Ridge, TN 37830

Director
Lovelace Foundation
5200 Gibson Blvd SE
Albuquerque, NM 87108

Commanding Officer
U.S. Naval C.E. Laboratory
Attn: Document Library
Port Hueneme, CA 93401

Air Force Weapons Laboratory
Attn: SUL Technical Library
Kirtland Air Force Base
Albuquerque, NM 87117

Samuel Kramer
Office of Federal Building Technology
Center for Building Technology
National Bureau of Standards
Washington, DC 20234

Director
U.S. Army Engineer Waterways Experiment Station
P.O. Box 611
Attn: Document Library
Vicksburgh, MI 39180

Director
U.S. Army Ballistic Research Laboratory
Attn: Document Library
Aberdeen Proving Ground, MD 21005

Ed L. Hill
Research Triangle Institute
P.O. Box 12194
Research Triangle Park, NC

Applied Research and Associates
Attn: Cornelius J. Higgins
2601 Wyoming Blvd. Suite H-1
Albuquerque, NM 87112

Dr. John Cockayne
Senior Scientist
Science Application Inc.
1710 Goodridge Dr.
P.O. Box 303
McLean, VA 22101

Jud Leech
BDM Corporation
1801 Randolph Road SE
Albuquerque, NM 87106

Gard Inc.
7449 N. Natchez Ave
Niles, IL 60648

Donald Bettge
Office of Civil Preparedness
National Preparedness Programs
Federal Emergency Management Agency
Washington, DC 20472

W.L. Huff
USAE Waterways Experiment Station
P.O. Box 631
Vicksburg, MI 39180

Director
Defense Nuclear Agency
Attn: Technical Library
Washington, DC 20305

Carl Wiehle
Defense Intelligence Agency
Attn: CKW DB-4C2
Washington, DC 20301

C. Wilton
Scientific Service Inc.
517 East Bayshore Dr.
Redwood City, CA 94060

Secrétaire d'Administration
Ministère de l'Intérieur
Direction Générale de la Protection Civile
Rue de Louvain 1
1000 Brussels
BELGIUM

Canadian Defense Research Staff
Attn: Dr. K.N. Ackles
2450 Massachusetts Ave. NW
Washington, DC 20008

Director
Civilforsvarsstyrelsen
Stockholmsgade 27
2100 Copenhagen O
DENMARK

Direction de la Sécurité Civile
Ministère de l'Intérieur
Rue Ernest Cognac 18
92 Levallois
Paris
FRANCE

Bundesministerium des Innern
Graurheindorfer Strasse 198
5300 Bonn 1
WEST GERMANY

Ministry of Social Services
11 Spartis Street
Athens
GREECE

Almannavarnir Ríkisins
Reykjavík
ICELAND

Stato Maggiore Difesa Civile
Centro Studi Difesa Civile
Rome
ITALY

Civil Emergency Planning
Directorate
North Atlantic Treaty Organization
1110 NATO
BELGIUM

Jefe, Seccion de Estudios y Planificacion
c/Evaristo San Miguel 8
Madrid 8
SPAIN

Dr. Bengt Vretblad
Royal Fortifications Administration
Fack
S-63189 Eskilstuna
SWEDEN

Ministero dell Interno
Direzione Generale della Protezione Civile
00100 Rome
ITALY

Directeur de la Protection Civile
Ministere de l'Interieur
36 Rue J.B. Esch
Grand-Duche de Luxembourg

Directeur Organisatie
Bescherming Bevoling
Ministry of Interior
Schedeldoekshaven 200
Postbus 20011
2500 The Hague
NETHERLANDS

The Head of Sivillforsvaret
Sandakerveien 12
Postboks 8136
Oslo dep
Oslo 1
NORWAY

Servico Nacional de Proteccao Civil
Rua Bela Vista a Lapa 57
1200 Lisbon
PORTUGAL

Civil Defense Administration
Ministry of Interior
Ankara
TURKEY

Home Office
Scientific Advisory Branch
Horseferry House
Dean Ryle Street
London SW1P 2AW
ENGLAND